






















Valle Del Rio Phase II
Lower Rio Grande Public Water Works

ID	Task Name	Duration	Start	Finish	Predecessors	Task Calendar	0	Jun 14, '20				Jun 21, '20				Jun 28, '20				Jul 5, '20				Jul 12, '20				Jul 19, '20				Jul 26, '20																						
								T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	Preconstruction Meeting	1 day	Wed 4/22/20	Wed 4/22/20	None	None																																																
2	SWPPP NOI Filed By Morrow	1 day	Wed 4/22/20	Wed 4/22/20	None	None																																																
3	SWPPP Sent to DAC for Review - Review has Been Delayed	24.81 days?	Wed 5/6/20	Tue 6/2/20	None	None																																																
4	Project Submittal Lead Time From Supplier Due to AIS Requirements	11.06 days	Fri 4/17/20	Wed 4/29/20	None	None																																																
5	Project Submittal Review Time	11.06 days?	Thu 4/30/20	Tue 5/12/20	None	None																																																
6	Pipe Material Lead Time Due to AIS Project Requirement	13.56 days?	Wed 5/13/20	Wed 5/27/20	None	None																																																
7	Water System	55 days	Wed 6/3/20	Tue 8/4/20		5D X 10H																																																
8	Water Main	30 days	Wed 6/3/20	Tue 7/7/20	3	5D X 10H																																																
9	Water Services	15 days	Tue 7/7/20	Thu 7/23/20	8	5D X 10H																																																
10	New Hydrants	5 days	Thu 7/23/20	Wed 7/29/20	9	5D X 10H																																																
11	Water Testing	5 days	Wed 7/29/20	Tue 8/4/20	10	5D X 10H																																																
12	Roadway Paving	42 days	Tue 8/4/20	Fri 9/18/20		5D X 10H																																																
13	Rio Mojado CT	3 days	Tue 8/4/20	Thu 8/6/20	11	5D X 10H																																																
14	Rio Seco CT	3 days	Thu 8/6/20	Mon 8/10/20	13	5D X 10H																																																
15	Rio Dorado CT	3 days	Mon 8/10/20	Thu 8/13/20	14	5D X 10H																																																
16	Rio Hondo CT	3 days	Thu 8/13/20	Mon 8/17/20	15	5D X 10H																																																
17	Rio Hondo ST	4 days	Mon 8/17/20	Thu 8/20/20	16	5D X 10H																																																
18	Agua Fria ST	4 days	Thu 8/20/20	Wed 8/26/20	17	5D X 10H																																																
19	Rio Bravo DR	6 days	Wed 8/26/20	Tue 9/1/20	18	5D X 10H																																																
20	Valle Del Rio DR	6 days	Tue 9/1/20	Tue 9/8/20	19	5D X 10H																																																
21	Rio Dorado DR	10 days	Tue 9/8/20	Fri 9/18/20	20	5D X 10H																																																

ID	Task Name	Duration	Start	Finish	Predecessors	Task Calendar	Aug 2, '20	Aug 9, '20	Aug 16, '20	Aug 23, '20	Aug 30, '20	Sep 6, '20	Sep 13, '20	Sep 20, '20
							S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S
1	 Preconstruction Meeting	1 day	Wed 4/22/20	Wed 4/22/20	None	None								
2	 SWPPP NOI Filed By Morrow	1 day	Wed 4/22/20	Wed 4/22/20	None	None								
3	 SWPPP Sent to DAC for Review - Review has Been Delayed	24.81 days?	Wed 5/6/20	Tue 6/2/20	None	None								
4	 Project Submittal Lead Time From Supplier Due to AIS Requirements	11.06 days	Fri 4/17/20	Wed 4/29/20	None	None								
5	 Project Submittal Review Time	11.06 days?	Thu 4/30/20	Tue 5/12/20	None	None								
6	 Pipe Material Lead Time Due to AIS Project Requirement	13.56 days?	Wed 5/13/20	Wed 5/27/20	None	None								
7	 Water System	55 days	Wed 6/3/20	Tue 8/4/20	5D X 10H	Water System								
8	 Water Main	30 days	Wed 6/3/20	Tue 7/7/20	3	5D X 10H								
9	 Water Services	15 days	Tue 7/7/20	Thu 7/23/20	8	5D X 10H								
10	 New Hydrants	5 days	Thu 7/23/20	Wed 7/29/20	9	5D X 10H								
11	 Water Testing	5 days	Wed 7/29/20	Tue 8/4/20	10	5D X 10H	Water Testing							
12	 Roadway Paving	42 days	Tue 8/4/20	Fri 9/18/20	5D X 10H	Roadway Paving								
13	 Rio Mojado CT	3 days	Tue 8/4/20	Thu 8/6/20	11	5D X 10H	0%							
14	 Rio Seco CT	3 days	Thu 8/6/20	Mon 8/10/20	13	5D X 10H	0%							
15	 Rio Dorado CT	3 days	Mon 8/10/20	Thu 8/13/20	14	5D X 10H	0%							
16	 Rio Hondo CT	3 days	Thu 8/13/20	Mon 8/17/20	15	5D X 10H	0%							
17	 Rio Hondo ST	4 days	Mon 8/17/20	Thu 8/20/20	16	5D X 10H	0%							
18	 Agua Fria ST	4 days	Thu 8/20/20	Wed 8/26/20	17	5D X 10H	0%							
19	 Rio Bravo DR	6 days	Wed 8/26/20	Tue 9/1/20	18	5D X 10H	0%							
20	 Valle Del Rio DR	6 days	Tue 9/1/20	Tue 9/8/20	19	5D X 10H	0%							
21	 Rio Dorado DR	10 days	Tue 9/8/20	Fri 9/18/20	20	5D X 10H	0%							